

Lot #	Finish basement only				
Address	2517 W Whittington Way				
House sq. ft.	BASEMENT 700				
Customer/Inspector	M. Lima B.Dodd				
Foundation Stage(approx.2 1/2 weeks)	n/a				
Framing Stage(approx. 2 1/2 weeks)	complete				
<b>ROUGH INS PRIOR TO DRYWALL</b>					
Insulate Tubs/ Set Fireplace	complete				
Plumbing& HVAC rough-in	complete				
Chases/Basement Framing	complete				
Electrical and Central Vac rough-in	complete				
Framing Inspection	complete				
Insulation	n/a				
<b>DRYWALL TO UNDERLAYMENT STAGE</b>					
Drywall & Energy Audit	complete				
Paint Walls (prime)	complete				
Sand Floors/ Underlay Floors	n/a				
Fireplace Surround	n/a				
<b>INTERIOR FINISHES PRIOR TO CARPET</b>					
Tile, Vinyl, Hard Wood	complete				
Tile Tub Surround	n/a				
Paint/ Stain stair parts, mantle, scribe by:	n/a				
Interior Trim and Doors	complete				
Install Mantle (book cases if appl.)	n/a				
Painting / Patch Walls	complete				
Plumbing	complete				
Electrical Finish/Measure for mirrors	complete				
Set up fireplace/install central vac covers	n/a				
Punchout Day 1 and 2	complete				
<b>INTERIOR FINISHES- CARPET TO FINAL CLEANING</b>					
Carpet	complete				
Install mirrors by:	5-Dec ready				
HVAC Finish	complete				
Punchout Day 3/ Blower Door test	7-Dec				
Touch up Painting	7-Dec				
Install closet shelves	7-Dec				
Knob Out and Towel Bars	complete				
Punchout Day 4	7-Dec				
Final Cleaning	8-Dec				
<b>EXTERIOR FINISHES(Approximate Dates)</b>					
Roofing	n/a				
Garage Door(s)	n/a				
Siding/Shutters	n/a				
Brick Installation(Ext.)	n/a				
Gutters & Downspouts	n/a				
Flat Work Schedule	n/a				
Porch Wrap/Deck if required	n/a				
Finish Grade and Sod	n/a				
<b>UTILITIES</b>					
Gas Meter	n/a				
Permanent Electric	n/a				
Water Meter	n/a				