

Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 1 of 1

"Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 10/29/18

www.ironwoodhomes.ws

Job Site - Lot #	523TW	504TW	292LOL	1427PF	239PM	402LF	325PM
Client Name	<i>Preston</i>	<i>Westfield</i>	<i>Thomas</i>	<i>Mayberry</i>	<i>Madison III</i>	<i>Westfield III</i>	<i>Geneva III</i>
Foundation (approx)	done	done	done	done	done	done	done
Frame	done	done	done	done	done	done	by 11/2
Roof (approx)	done	done	done	done	done	done	11/1-6
Siding (approx)	done	done	done	done	done	10/8-18	11/12-23
Garage Door	done	done	done	done	operators	in progress	11/20
Plumbing/HVAC/VAC/fireplace	done	done	done	done	done	done	11/5-9
Electric Rough In, Sound, etc	done	done	done	done	done	done	11/12-13
PRE-INSULATION & INSPECTIONS	done	done	done	done	done	done	11/14-15
Insulate	done	done	done	done	done	done	11/16-19
Drywall	done	done	done	done	done	10/16-11/2	11/20-12/10
Paint - Roll out walls	done	done	done	done	done	11/5	12/11
Sand floors for tile & wood	done	done	done	done	done	11/6	12/12
Tile or Stone Fireplace	done	done	done	done	10/24-30	11/7-14	12/13-19
Wood, vinyl, ceramic floors	done	done	done	done	11/1-2	11/7-14	12/13-19
PUNCHLIST COVER FLOORS	done	done	done	done	11/5	11/15	12/20
Carpenter Trim, doors & Cabinets	done	done	done	done	11/5-9	11/16-28	12/21-1/4
Tile tub/shower	done	done	done	10/29-11/5	11/9-16	11/29-12/7	1/7-14
Paint Interior trim and doors	done	done	done	10/29-11/5	11/9-16	11/29-12/7	1/7-14
Plumbing Trim/Fireplace trim	done	done	11/1	11/6-7	11/19-21	12/10-11	1/15-17
Electric Trim	<i>post light</i>	done	<i>misc.</i>	11/6-7	11/19-21	12/10-11	1/15-17
HVAC Trim	done	done	10/29	11/6-7	11/19-21	12/10-11	1/15-17
PUNCHLIST BEFORE CARPET	done	done	10/26-29	11/8-9	11/26-27	12/12-13	1/18-21
Carpet	done	done	10/30-31	11/12-13	11/28-29	12/14-17	1/22-23
COVER STAIRS	done	done	11/1	11/14	11/30	12/18	1/24
Paint Touch Up	done	10/23-30	11/1-7	11/14-21	12/3-7	12/18-28	1/24-30
Closet shelving/trim vacuum	<i>pantry</i>	10/29	11/6	11/21	12/7	12/27	1/30
Knob Out -handles,hardware	10/29-30	10/31	11/8	11/26	12/10	1/2	1/31-2/1
PUNCHLIST BEFORE CLEAN	10/31-11/2	11/1-5	11/9-12	11/27-30	12/11-14	1/3-8	2/4-5
Clean, Gutters, Landscaping	11/5	11/6	11/13	12/3	12/17	1/9	2/6
PUNCHLIST AFTER CLEAN	11/6-13	11/7-13	11/14-19	12/4-7	12/18-21	1/10-15	2/7-12

23-Nov

31-Oct

30-Nov

30-Nov

523TW = 1306 Forest Ridge Dr., Mahomet

1427PF= 203 Cattail Ave., Savoy

325PM = 304 Bradford Ave., Savoy

504TW = 1313 Brookhaven Dr., Mahomet

239PM = 304 London Way, Savoy

292LOL = 3609 Freedom Blvd., Champaign

402LF = 503 Lake Falls Blvd., Savoy

Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 2 of 3

Office: 217.355.8922

Fax: 217.355.3806

"Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 10/29/18

www.ironwoodhomes.ws

Job Site - Lot #	1421PF	1411PF	205LOL	422WT	1415PF		
Client Name	<i>Basement finish</i>	<i>basement finish</i>	<i>Farthing</i>	<i>Geneva III</i>	<i>Madison II</i>		
Foundation (approx)			in progress	in progress	permits		
Frame	10/1						
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace	10/2-3	done					
Electric Rough In, Sound, etc	10/4	done					
PRE-INSULATION & INSPECTIONS	10/5	done					
Insulate	10/5	done					
Drywall	10/8-25	10/30-11/9					
Paint - Roll out walls	10/26	11/12					
Sand floors for tile & wood	N/A	N/A					
Tile or Stone Fireplace	10/29-11/1	11/13					
Wood, vinyl, ceramic floors	10/29-11/1	11/13					
PUNCHLIST COVER FLOORS	11/1	11/14					
Carpenter Trim, doors & Cabinets	11/2-5	11/14-15					
Tile tub/shower	N/A	N/A					
Paint Trim	11/6-8	11/16-19					
Plumbing Trim/Fireplace Trim	11/9-12	11/20-21					
Electric Trim	11/9-12	11/20-21					
HVAC Trim	11/9-12	11/20-21					
PUNCHLIST BEFORE CARPET	N/A	11/21					
Carpet	N/A	11/26					
COVER STAIRS	N/A	11/27					
Paint Touch Up	11/13-15	11/27-28					
Closet shelving/trim vacuum	11/15	11/29					
Knob Out	11/16	11/29					
PUNCHLIST BEFORE CLEAN	11/19	11/30					
<i>Clean, Gutters, Landscaping</i>	11/20	12/3					
PUNCHLIST AFTER CLEAN	11/21	12/4-7					

19-Apr

1421PF = 118 Gailardio St., Savoy
422WT = 2002 Max Run Dr., Chamapaign

1411PF = 105 Gailardio St., Savoy
1415PF = 106 Gailadio St., Savoy

205LOL = 3612 Freedom Blvd., Champaign

Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 3 of 3

Office: 217.355.8922

Fax: 217.355.3806

"Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 10/29/18

www.ironwoodhomes.ws

Job Site - Lot #							
Client Name							
Foundation (approx)							
Frame							
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace							
Electric Rough In, Sound, etc							
PRE-INSULATION & INSPECTIONS							
Insulate							
Drywall							
Paint - Roll out walls							
Sand floors for tile & wood							
Tile or Stone Fireplace							
Wood, vinyl, ceramic floors							
PUNCHLIST COVER FLOORS							
Carpenter Trim, doors & Cabinets							
Tile tub/shower							
Paint Trim							
Plumbing Trim/Fireplace Trim							
Electric Trim							
HVAC Trim							
PUNCHLIST BEFORE CARPET							
Carpet							
COVER STAIRS							
Paint Touch Up							
Closet shelving/trim vacuum							
Knob Out							
PUNCHLIST BEFORE CLEAN							
Clean, Gutters, Landscaping							
PUNCHLIST AFTER CLEAN							