

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 1 of 1

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: [doug@ironwoodhomes.ws](mailto:doug@ironwoodhomes.ws)

Lance: 840-2632

date: 12/22/17

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #	145TAF	603CRM	386LOL	529 TW	2061 FS	550TW	601CRM
Client Name	<i>Kensington III</i>	<i>Westfield</i>	<i>Dupuis</i>	<i>Powell</i>	<i>Baumann</i>	<i>Westfield III</i>	<i>Custom1-story</i>
Foundation (approx)	done	done	done	done	in progress	done	in progress
Frame	done	done	done	done	done	in progress	
Roof (approx)	done	done	done	done	in progress		
Siding (approx)	done	done	in progress	1/8-26	1/8-17		
Garage Door	done	done	done	operators	1/3		
Plumbing/HVAC/VAC/fireplace	done	done	done	done	by 1/3		
Electric Rough In, Sound, etc	done	done	done	1/16-19	1/4-5		
<b>PRE-INSULATION &amp; INSPECTIONS</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>1/22</b>	<b>1/8-9</b>		
Insulate	done	done	done	1/23-26	1/10-11		
Drywall	done	done	done	1/29-2/23	1/12-31		
Paint - Roll out walls	done	done	done	2/26-28	2/1		
Sand floors for tile & wood	done	done	done	3/1-2	2/2		
Tile or Stone Fireplace	done	done	12/27-1/5	3/5-16	2/5-9		
Wood, vinyl, ceramic floors	done	done	12/27-1/5	3/5-16	2/5-9		
<b>PUNCHLIST COVER FLOORS</b>	<b>done</b>	<b>done</b>	<b>1/8</b>	<b>3/16</b>	<b>2/9</b>		
Carpenter Trim, doors & Cabinets	done	12/26-1/5	1/9-15	3/19-30	2/12-16		
Tile tub/shower	done	1/8-12	1/16-22	4/2-13	2/19-26		
Paint Interior trim and doors	done	1/8-12	1/16-22	4/2-13	2/19-26		
Plumbing Trim/Fireplace trim	done	1/15-16	1/23-24	4/16-19	2/27-3/1		
Electric Trim	done	1/15-16	1/23-24	4/16-19	2/27-3/1		
HVAC Trim	done	1/16	1/24	4/16-19	2/27-3/1		
<b>PUNCHLIST BEFORE CARPET</b>	<b>done</b>	<b>1/17</b>	<b>1/25-26</b>	<b>4/20-24</b>	<b>3/2-5</b>		
Carpet	12/26-29	1/18-19	1/29-30	4/25-27	3/6-7		
<b>COVER STAIRS</b>	<b>1/2</b>	<b>1/22</b>	<b>1/31</b>	<b>4/30</b>	<b>3/8</b>		
Paint Touch Up	1/3-10	1/22-26	1/31-2/6	4/30-5/11	3/9-16		
Closet shelving/trim vacuum	1/10	1/26	2/6	5/10	3/15		
Knob Out -handles,hardware	1/11-12	1/29	2/7	5/14-15	3/19		
<b>PUNCHLIST BEFORE CLEAN</b>	<b>1/15-16</b>	<b>1/30-2/2</b>	<b>2/8-12</b>	<b>5/16-18</b>	<b>3/20-23</b>		
Clean, Gutters, Landscaping	1/17	2/5	2/13	5/21-22	3/26		
<b>PUNCHLIST AFTER CLEAN</b>	<b>1/18-26</b>	<b>2/6-9</b>	<b>2/14-16</b>	<b>5/23-31</b>	<b>3/27-30</b>		

30-Jan

9-Feb

28-Feb

1-Jun

30-Apr

145TAF = 1108 English Oak Dr., Champaign

529 TW=1408 Forest Ridge Dr, Mahomet

603CRM= 503 Country Ridge Dr., Mahomet

603CRM= 507 Country Ridge Dr., Mahomet

2061 FS= 1406 Winterberry Rd, Savoy

386LOL=312 Capitol St., Savoy

550TW= 1303 Briarwood Ln., Mahomet

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 2 of 3

Office: 217.355.8922

Fax: 217.355.3806

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: [doug@ironwoodhomes.ws](mailto:doug@ironwoodhomes.ws)

Lance: 840-2632

date: 12/22/17

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #							
Client Name							
Foundation (approx)							
Frame							
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace							
Electric Rough In, Sound, etc							
<b>PRE-INSULATION &amp; INSPECTIONS</b>							
Insulate							
Drywall							
Paint - Roll out walls							
Sand floors for tile & wood							
Tile or Stone Fireplace							
Wood, vinyl, ceramic floors							
<b>PUNCHLIST COVER FLOORS</b>							
Carpenter Trim, doors & Cabinets							
Tile tub/shower							
Paint Trim							
Plumbing Trim/Fireplace Trim							
Electric Trim							
HVAC Trim							
<b>PUNCHLIST BEFORE CARPET</b>							
Carpet							
<b>COVER STAIRS</b>							
Paint Touch Up							
Closet shelving/trim vacuum							
Knob Out							
<b>PUNCHLIST BEFORE CLEAN</b>							
Clean, Gutters, Landscaping							
<b>PUNCHLIST AFTER CLEAN</b>							

**Ironwood Builders, Inc.**

4120 Belmont Pt, Champaign IL 61822

Page 3 of 3

Office: 217.355.8922

Fax: 217.355.3806

**"Production Schedule"**

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 12/22/17

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #							
Client Name							
Foundation (approx)							
Frame							
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace							
Electric Rough In, Sound, etc							
<b>PRE-INSULATION &amp; INSPECTIONS</b>							
Insulate							
Drywall							
Paint - Roll out walls							
Sand floors for tile & wood							
Tile or Stone Fireplace							
Wood, vinyl, ceramic floors							
<b>PUNCHLIST COVER FLOORS</b>							
Carpenter Trim, doors & Cabinets							
Tile tub/shower							
Paint Trim							
Plumbing Trim/Fireplace Trim							
Electric Trim							
HVAC Trim							
<b>PUNCHLIST BEFORE CARPET</b>							
Carpet							
<b>COVER STAIRS</b>							
Paint Touch Up							
Closet shelving/trim vacuum							
Knob Out							
<b>PUNCHLIST BEFORE CLEAN</b>							
Clean, Gutters, Landscaping							
<b>PUNCHLIST AFTER CLEAN</b>							