

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 1 of 1

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: [doug@ironwoodhomes.ws](mailto:doug@ironwoodhomes.ws)

Lance: 840-2632

date: 6/22/18

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #	1408 PF	224LOL	E258SC	1407PF	501TW	385LOL	248LOL
Client Name	<i>Madison II</i>	<i>Richards</i>	<i>Phillips</i>	<i>Mayberry</i>	<i>Wilson</i>	<i>King</i>	<i>Cullen</i>
Foundation (approx)	done	done	done	done	done	done	done
Frame	done	done	done	done	done	done	done
Roof (approx)	done	done	done	done	done	done	done
Siding (approx)	done	done	done	in progress	6/27-7/11	7/9-20	7/2-13
Garage Door	done	done	done	done	6/28	7/16	7/19
Plumbing/HVAC/VAC/fireplace	done	done	done	done	done	done	done
Electric Rough In, Sound, etc	done	done	done	done	done	done	done
<b>PRE-INSULATION &amp; INSPECTIONS</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>
Insulate	done	done	done	done	done	done	in progress
Drywall	done	done	done	6/6-22	6/11-27	6/19-7/13	6/26-7/18
Paint - Roll out walls	done	done	done	6/25	6/28	7/16	7/19
Sand floors for tile & wood	done	done	done	6/26	6/29	7/17	7/20
Tile or Stone Fireplace	done	done	done	6/27-7/3	7/2-9	7/18-24	7/23-27
Wood, vinyl, ceramic floors	done	done	done	6/27-7/3	7/2-9	7/18-24	7/23-27
<b>PUNCHLIST COVER FLOORS</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>7/5-6</b>	<b>7/9</b>	<b>7/25</b>	<b>7/27</b>
Carpenter Trim, doors & Cabinets	done	done	6/25-29	7/9-13	7/10-17	7/26-8/3	7/30-8/3
Tile tub/shower	done	6/19-25	7/2-9	7/16-20	7/18-24	8/6-10	8/6-10
Paint Interior trim and doors	done	6/19-25	7/2-9	7/16-20	7/18-24	8/6-10	8/6-10
Plumbing Trim/Fireplace trim	done	6/26-27	7/10-11	7/23-24	7/25-26	8/13-14	8/13-14
Electric Trim	done	6/26-27	7/10-11	7/23-24	7/25-26	8/13-14	8/13-14
HVAC Trim	done	6/26-27	7/10-11	7/23-24	7/25-26	8/13-14	8/13-14
<b>PUNCHLIST BEFORE CARPET</b>	<b>done</b>	<b>6/28</b>	<b>7/12-13</b>	<b>7/25-26</b>	<b>7/27-30</b>	<b>8/15-16</b>	<b>8/15</b>
Carpet	done	6/29-7/2	7/16-17	7/27	7/31-8/1	8/17-20	8/16-17
<b>COVER STAIRS</b>	<b>done</b>	<b>7/3</b>	<b>7/18</b>	<b>7/30</b>	<b>8/2</b>	<b>8/21</b>	<b>8/20</b>
Paint Touch Up	6/19-25	7/5-11	7/19-25	7/30-8/3	8/2-9	8/21-27	8/20-24
Closet shelving/trim vacuum	6/25	7/11	7/25	8/3	8/9	8/24	8/24
Knob Out -handles,hardware	6/26	7/12	7/26-27	8/6	8/10	8/28	8/27
<b>PUNCHLIST BEFORE CLEAN</b>	<b>6/27-29</b>	<b>7/13</b>	<b>7/30-8/3</b>	<b>8/7</b>	<b>8/13-14</b>	<b>8/29-31</b>	<b>8/28</b>
Clean, Gutters, Landscaping	7/2	7/16	8/6	8/8	8/15	9/4	8/29
<b>PUNCHLIST AFTER CLEAN</b>	<b>7/3-13</b>	<b>7/17-19</b>	<b>8/7-17</b>	<b>8/9-14</b>	<b>8/16-22</b>	<b>9/5-11</b>	<b>8/30-9/7</b>

29-Jun

20-Jul

7-Sep

7-Sep

14-Sep

14-Sep

1408PF= 111 Gailardio St., Savoy

1407PF= 113 Gailardio St., Savoy

248LOL= 1601 Eagle Rd., Champaign

224LOL= 3904 Patriot Ln., Champaign

501TW= 1313 Stonecrest Dr., Mahomet

E258SC= 2734 S. Stone Creek Blvd., Urbana

385LOL= 402 Capitol St., Savoy

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 2 of 3

Office: 217.355.8922

Fax: 217.355.3806

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 6/22/18

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #	1403PF	1411PF	322PM	535TW	523TW	504TW	292LOL
Client Name	Wang / Liu	Madison	Gutierrez	Swenson	Preston	Westfield	Thomas
Foundation (approx)	done	done	in progress	in progress	permits	in progress	plans
Frame	done	in progress					
Roof (approx)	done	7/2-6					
Siding (approx)	7/9-16	7/16-20					
Garage Door	7/25	8/1					
Plumbing/HVAC/VAC/fireplace	6/25-29	7/2-10					
Electric Rough In, Sound, etc	7/2-3	7/11-12					
<b>PRE-INSULATION &amp; INSPECTIONS</b>	<b>7/5-6</b>	<b>7/13</b>					
Insulate	7/9-10	7/16-17					
Drywall	7/11-25	7/18-8/1					
Paint - Roll out walls	7/26	8/2					
Sand floors for tile & wood	7/27	8/3					
Tile or Stone Fireplace	7/30-8/3	8/6-10					
Wood, vinyl, ceramic floors	7/30-8/3	8/6-10					
<b>PUNCHLIST COVER FLOORS</b>	<b>8/3</b>	<b>8/10</b>					
Carpenter Trim, doors & Cabinets	8/6-10	8/13-17					
Tile tub/shower	8/13-17	8/20-24					
Paint Trim	8/13-17	8/20-24					
Plumbing Trim/Fireplace Trim	8/20-21	8/27-28					
Electric Trim	8/20-21	8/27-28					
HVAC Trim	8/20-21	8/27-28					
<b>PUNCHLIST BEFORE CARPET</b>	<b>8/22</b>	<b>8/29-30</b>					
Carpet	8/23-24	8/31-9/4					
<b>COVER STAIRS</b>	<b>8/27</b>	<b>9/5</b>					
Paint Touch Up	8/27-31	9/5-12					
Closet shelving/trim vacuum	8/31	9/12					
Knob Out	9/4-5	9/13					
<b>PUNCHLIST BEFORE CLEAN</b>	<b>9/6-7</b>	<b>9/14-17</b>					
Clean, Gutters, Landscaping	9/10	9/18					
<b>PUNCHLIST AFTER CLEAN</b>	<b>9/11-14</b>	<b>9/19-21</b>					

28-Sep

12-Oct

31-Oct

23-Nov

1403PF= 203 Gailardio St., Savoy

535TW= 1510 Forest Ridge Dr, Mahomet

292LOL = 3609 Freedom Blvd., Champaign

1411PF = 105 Gailardio St., Savoy

523TW = 1306 Forest Ridge Dr., Mahomet

322PM = 310 Bradford Ave., Savoy

504TW = 1313 Brookhaven Dr., Mahomet

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 3 of 3

Office: 217.355.8922

Fax: 217.355.3806

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 6/22/18

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #	1427PF	2308JSB					
Client Name	Mayberry	Millard					
Foundation (approx)	in progress	Basement					
Frame							
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace		done					
Electric Rough In, Sound, etc		done					
<b>PRE-INSULATION &amp; INSPECTIONS</b>		<b>done</b>					
Insulate		done					
Drywall		done by 6/26					
Paint - Roll out walls		6/27					
Sand floors for tile & wood							
Tile or Stone Fireplace		6/28-29					
Wood, vinyl, ceramic floors							
<b>PUNCHLIST COVER FLOORS</b>							
Carpenter Trim, doors & Cabinets		7/2-6					
Tile tub/shower							
Paint Trim		7/9-11					
Plumbing Trim/Fireplace Trim		7/12-13					
Electric Trim		7/12-13					
HVAC Trim		7/12-13					
<b>PUNCHLIST BEFORE CARPET</b>		<b>7/16</b>					
Carpet		7/17					
<b>COVER STAIRS</b>		<b>7/18</b>					
Paint Touch Up		7/18-19					
Closet shelving/trim vacuum		7/19					
Knob Out		7/20					
<b>PUNCHLIST BEFORE CLEAN</b>		<b>7/23</b>					
Clean, Gutters, Landscaping		7/24					
<b>PUNCHLIST AFTER CLEAN</b>		<b>7/25-26</b>					

27-Jul

1427PF= 203 Cattail Ave., Savoy

2308JSB= 2308 Joseph St., Champaign