

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 1 of 1

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: [doug@ironwoodhomes.ws](mailto:doug@ironwoodhomes.ws)

Lance: 840-2632

date: 9/28/18

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #	535TW	523TW	504TW	292LOL	1427PF	239PM	402LF
Client Name	Swenson	Preston	Westfield	Thomas	Mayberry	Madison III	Westfield III
Foundation (approx)	done	done	done	done	done	done	done
Frame	done	done	done	done	done	done	done
Roof (approx)	done	done	done	done	done	roof boots?	10/1-5
Siding (approx)	done	done	done	9/28-10/5	9/24-10/5	9/24-10/12	10/8-18
Garage Door	done	done	done	in progress	10/5	10/16	10/24
Plumbing/HVAC/VAC/fireplace	done	done	done	done	done	done	10/1-5
Electric Rough In, Sound, etc	done	done	done	done	done	done	10/8-9
<b>PRE-INSULATION &amp; INSPECTIONS</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>10/10-11</b>
Insulate	done	done	done	done	done	9/28-10/1	10/12-15
Drywall	done	done	done	9/13-28	9/20-10/5	10/2-19	10/16-11/2
Paint - Roll out walls	done	done	done	10/1	10/8	10/22	11/5
Sand floors for tile & wood	done	done	done	10/2	10/9	10/23	11/6
Tile or Stone Fireplace	done	done	done	10/3-9	10/10-17	10/24-30	11/7-14
Wood, vinyl, ceramic floors	done	done	done	10/3-9	10/10-17	10/24-30	11/7-14
<b>PUNCHLIST COVER FLOORS</b>	<b>done</b>	<b>done</b>	<b>done</b>	<b>10/9</b>	<b>10/18</b>	<b>10/31</b>	<b>11/15</b>
Carpenter Trim, doors & Cabinets	done	done	10/1-5	10/10-16	10/19-26	11/1-8	11/16-28
Tile tub/shower	in progress	10/1-8	10/8-12	10/17-23	10/29-11/5	11/9-16	11/29-12/7
Paint Interior trim and doors	done	10/1-8	10/8-12	10/17-23	10/29-11/5	11/9-16	11/29-12/7
Plumbing Trim/Fireplace trim	10/3-4	10/9-11	10/15-16	10/24-25	11/6-7	11/19-21	12/10-11
Electric Trim	done	10/9-11	10/15-16	10/24-25	11/6-7	11/19-21	12/10-11
HVAC Trim	done	10/9-11	10/15-16	10/24-25	11/6-7	11/19-21	12/10-11
<b>PUNCHLIST BEFORE CARPET</b>	<b>done</b>	<b>10/12</b>	<b>10/17-18</b>	<b>10/26-29</b>	<b>11/8-9</b>	<b>11/26-27</b>	<b>12/12-13</b>
Carpet	9/28-10/1	10/15-16	10/19-22	10/30-31	11/12-13	11/28-29	12/14-17
<b>COVER STAIRS</b>	<b>10/2</b>	<b>10/17</b>	<b>10/23</b>	<b>11/1</b>	<b>11/14</b>	<b>11/30</b>	<b>12/18</b>
Paint Touch Up	10/2-8	10/17-26	10/23-30	11/1-7	11/14-21	12/3-7	12/18-28
Closet shelving/trim vacuum	10/8	10/25	10/29	11/6	11/21	12/7	12/27
Knob Out -handles,hardware	10/9	10/29-30	10/31	11/8	11/26	12/10	1/2
<b>PUNCHLIST BEFORE CLEAN</b>	<b>10/10-12</b>	<b>10/31-11/2</b>	<b>11/1-5</b>	<b>11/9-12</b>	<b>11/27-30</b>	<b>12/11-14</b>	<b>1/3-8</b>
Clean, Gutters, Landscaping	10/15	11/5	11/6	11/13	12/3	12/17	1/9
<b>PUNCHLIST AFTER CLEAN</b>	<b>10/16-26</b>	<b>11/6-13</b>	<b>11/7-13</b>	<b>11/14-19</b>	<b>12/4-7</b>	<b>12/18-21</b>	<b>1/10-15</b>

31-Oct

23-Nov

31-Oct

30-Nov

30-Nov

535TW= 1510 Forest Ridge Dr, Mahomet  
 292LOL = 3609 Freedom Blvd., Champaign  
 402LF = 503 Lake Falls Blvd., Savoy

523TW = 1306 Forest Ridge Dr., Mahomet  
 1427PF= 203 Cattail Ave., Savoy

504TW = 1313 Brookhaven Dr., Mahomet  
 239PM = 304 London Way, Savoy

# Ironwood Builders, Inc.

4120 Belmont Pt, Champaign IL 61822

Page 2 of 3

Office: 217.355.8922

Fax: 217.355.3806

## "Production Schedule"

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 9/28/18

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #	325PM	1421PF					
Client Name	<i>Geneva III</i>	<i>Basement finish</i>					
Foundation (approx)	in progress						
Frame		10/1					
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace		10/2-3					
Electric Rough In, Sound, etc		10/4					
<b>PRE-INSULATION &amp; INSPECTIONS</b>		<b>10/5</b>					
Insulate		10/5					
Drywall		10/8-25					
Paint - Roll out walls		10/26					
Sand floors for tile & wood		N/A					
Tile or Stone Fireplace		10/29-11/1					
Wood, vinyl, ceramic floors		10/29-11/1					
<b>PUNCHLIST COVER FLOORS</b>		<b>11/1</b>					
Carpenter Trim, doors & Cabinets		11/2-5					
Tile tub/shower		N/A					
Paint Trim		11/6-8					
Plumbing Trim/Fireplace Trim		11/9-12					
Electric Trim		11/9-12					
HVAC Trim		11/9-12					
<b>PUNCHLIST BEFORE CARPET</b>		<b>N/A</b>					
Carpet		N/A					
<b>COVER STAIRS</b>		<b>N/A</b>					
Paint Touch Up		11/13-15					
Closet shelving/trim vacuum		11/15					
Knob Out		11/16					
<b>PUNCHLIST BEFORE CLEAN</b>		<b>11/19</b>					
Clean, Gutters, Landscaping		11/20					
<b>PUNCHLIST AFTER CLEAN</b>		<b>11/21</b>					

325PM = 304 Bradford Ave., Savoy

1421PF = 118 Gailardio St., Savoy

**Ironwood Builders, Inc.**

4120 Belmont Pt, Champaign IL 61822

Page 3 of 3

Office: 217.355.8922

Fax: 217.355.3806

**"Production Schedule"**

Doug: 202-0462

Troy: 841-0756

email: doug@ironwoodhomes.ws

Lance: 840-2632

date: 9/28/18

[www.ironwoodhomes.ws](http://www.ironwoodhomes.ws)

Job Site - Lot #							
Client Name							
Foundation (approx)							
Frame							
Roof (approx)							
Siding (approx)							
Garage Door							
Plumbing/HVAC/VAC/fireplace							
Electric Rough In, Sound, etc							
<b>PRE-INSULATION &amp; INSPECTIONS</b>							
Insulate							
Drywall							
Paint - Roll out walls							
Sand floors for tile & wood							
Tile or Stone Fireplace							
Wood, vinyl, ceramic floors							
<b>PUNCHLIST COVER FLOORS</b>							
Carpenter Trim, doors & Cabinets							
Tile tub/shower							
Paint Trim							
Plumbing Trim/Fireplace Trim							
Electric Trim							
HVAC Trim							
<b>PUNCHLIST BEFORE CARPET</b>							
Carpet							
<b>COVER STAIRS</b>							
Paint Touch Up							
Closet shelving/trim vacuum							
Knob Out							
<b>PUNCHLIST BEFORE CLEAN</b>							
Clean, Gutters, Landscaping							
<b>PUNCHLIST AFTER CLEAN</b>							